

EXHIBIT 5
MILESTONE DATES

TABLE of COMPLETION DATES and MILESTONE DATES
For PATRICK HENRY PROJECT

The following list of activities, events and dates for the Patrick Henry Project include Milestone Dates, Substantial Completion Dates, and Final Completion Dates that are incorporated into the Contract Documents and may only be amended in strict accordance with the Contract Documents. It is expressly understood that the following Milestone Dates, Substantial Completion Dates, and Final Completion Dates are expressly conditioned upon the issuance of the Development Special Use Permit (“DSUP”) for the Patrick Henry Project on or before May 8, 2017. In the event the DSUP Permit is issued after May 8, 2017, these Milestone Dates, Substantial Completion Dates, and Final Completion Dates shall be extended by the same number of calendar days that the DSUP Permit is issued after May 8, 2017.

Work Performed Under Initial Release Work

Phase 1 Work

1. Milestone Date: Notice to Proceed – May 1, 2017
2. Milestone Date: DSUP Partial Release of Site Plan – May 8, 2017
3. Milestone Date: Site Mobilization – June 1, 2017
4. Milestone Date: Protection of Site – June 30, 2017
5. Substantial Completion Date: Stone-Strong Retaining Walls – September 30, 2017
6. Substantial Completion Date: Building Pad Completed, Accessible, and Accepted for Phase 2 Construction of Building and Permanent Latham Street Bus Loop to Begin – September 30, 2017 (L/D = \$500/day per Section 10.5(a))

Phase 2 Work

7. Substantial Completion Date: Installation of temporary improvements as required for safe occupancy and operations of new school building – December 10, 2018 (L/D = \$500/day per Section 10.5(a))

Phase 3 Work

8. Substantial Completion Date: Completion of all site utilities and stormwater management facilities and removal of temporary measures – June 10, 2019 (L/D = \$500/day per Section 10.5(a))

NOTE: Intermediate milestone and substantial completion dates listed in the Agreement which are not listed in this Exhibit will be re-visited and established under a separate GMP Amendment for the entire project.